

10th ODA PORTFOLIO REVIEW
ODA Loans With Time Overruns
As of 31 December 2001

	Loan Number	Project Title	Implementing Agency	Fund Source	Loan Effectivity	Closing Date	Revised Closing Date	Based on Loan Effectivity Date				Cumulative Availability Rate(%)
								Original Duration (in Years)	Total # of Years Implemented (as of Dec '01)	Delay (in Years)	Time Elapsed (%)	
1	FP IX(a)	Hospital Waste Incinerator Project	MMDA	FRANCE	May-97	Jul-98	Mar-01	1.2	4.6	3.4	392.9	14.5
2	AI-9566282	Energy Sector Related Program II	NPC	GERMANY	Apr-96	Dec-97	Jun-02	1.7	5.7	4.0	340.0	100.0
3	AI-9565797	Industrial Pollution Control Project	DBP	GERMANY	Jun-97	Dec-98	Dec-01	1.5	4.5	3.0	300.0	100.0
4	OPEC 624-P	Power Transmission Project	NPC	OPEC	Jul-95	Dec-97	Sep-01	2.4	6.4	4.0	265.5	53.3
5	FP IV(a)	Rizal Water Supply Project	MWSS	FRANCE	Oct-94	Oct-97	12/31/1998	3.0	7.2	4.2	238.9	91.4
6	1150-PHI	Manila South Water Distribution Project	MWSS	ADB	Jun-92	Jun-96	Jun-01	4.0	9.5	5.5	237.5	44.2
7	PHL-3	Luzon Transmission Line and Substations Project	NPC	KOREA	Oct-95	Jun-98	Dec-01	2.7	6.2	3.5	231.3	0.0
8	PHL-2	Mindanao Power Transmission Project	NPC	KOREA	Oct-95	Jun-98	Dec-01	2.7	6.2	3.5	231.3	0.0
9	FP VII(a)	National Telephone Project ROT 2	DOTC	FRANCE	Nov-95	Sep-98	Jun-01	2.8	6.1	3.3	214.7	14.8
10	0986-PHI	Angat Water Supply Optimization Project	MWSS	ADB	Jan-90	Dec-95	Jun-01	5.9	11.9	6.0	201.4	84.4
11	DA-94-2319	Expansion and Rehabilitation of the Baguio Water System	LWUA	AusAID	May-96	May-99	May-01	3.0	5.6	2.6	186.1	72.0
12	1662-PHI	Power Sector Restructuring Program Loan	DOF	ADB	Dec-98	Sep-00	Sep-02	1.8	3.0	1.2	171.4	100.0
13	EIB-1	Airport Development Project	DOTC	EIB	Apr-95	Apr-99	Jan-03	4.0	6.7	2.7	166.7	93.3
14	FP IX(b)	Upgrading of E.Rodriguez Memorial Hospital	DOH	FRANCE	Oct-97	Jun-00	Dec-02	2.7	4.2	1.5	156.3	100.0
15	1136-PHI(SF)	Kabulan Irrigation & Area Dev't. Project	NIA	ADB	Mar-92	Jun-98	Sep-01	6.3	9.8	3.5	156.0	95.5
16	1333-PHI	Airport Development Project	DOTC	ADB	Apr-95	Sep-99	Jun-02	4.4	6.7	2.3	150.9	94.3
17	1254-PHI(SF)	Non-Formal Education	DECS	ADB	Jul-94	Jun-99	Jun-01	4.9	7.4	2.5	150.8	90.5
18	PH-P112	Malitubog-Maridagao Irrigation Project I	NIA	JBIC	May-90	May-98	May-03	8.0	11.6	3.6	144.8	96.9
19	1379-PHI	Umiray Angat Transbasin Project	MWSS	ADB	May-96	Jun-00	Jun-02	4.1	5.6	1.5	136.7	96.0
20	EIB-2	Third Airport Development Project	DOTC	EIB	Sep-97	Nov-00	May-03	3.2	4.3	1.1	134.2	64.4
21	PH-4111	Second Subic Bay Freeport Project	SBMA	WB	Oct-97	Dec-00	Jun-02	3.2	4.2	1.0	131.6	58.3
22	PH-P123	Pampanga Delta Dev. Proj. (Irrigation Component)	NIA	JBIC	Oct-91	Oct-99	Oct-02	8.0	10.2	2.2	127.1	79.4
23	PH-3997	Transmission Grid Reinforcement Project	NPC	WB	Nov-96	Dec-00	Dec-02	4.1	5.1	1.0	124.5	72.0
24	PH-3996	Transmission Grid Reinforcement Project	NPC	WB	Nov-96	Dec-00	Dec-02	4.1	5.1	1.0	124.5	61.8
25	AusAID-97-1	Municipal Solar Infrastructure Project (MSIP)	DILG	AusAID	Nov-97	May-01	Dec-01	3.5	4.1	0.6	116.7	100.0
26	L9080D1	Global Maritime Distress and Safety System Project	DOTC	FRANCE	Aug-98	Jun-01		3.2	3.7	0.5	115.8	74.5
27	PH-P135	Forestry Sector Project	DENR	JBIC	Dec-93	Dec-00	Dec-03	7.0	8.0	1.0	114.3	62.3
28	PH-P171	MM Strategic MRT Dev't (Line 2) Project Phase II	LRTA	JBIC	Jun-97	Jun-01	Jun-03	4.0	4.5	0.5	112.5	100.0
29	1367-PHI	Regional Municipal Development Project	DILG	ADB	Mar-97	Jun-01	Dec-02	4.3	4.8	0.5	111.8	73.0
30	1332-PHI(SF)	Rural Infrastructure Development Project	DA	ADB	May-95	Jun-01	Dec-01	6.1	6.6	0.5	108.2	91.9
31	1331-PHI(SF)	Women's Health and Safe Motherhood	DOH	ADB	May-95	Jun-01	Jun-02	6.1	6.6	0.5	108.2	100.0
32	PH-P166*	Pinatubo Hazard Urgent Mitigation Project*	DPWH	JBIC	Jul-96	Jul-01 -		5.0	5.4	0.4	108.3	100.0
33	PH-P161*	Improvement in Power Grid Project*	NPC	JBIC	Dec-95	Dec-00 -		5.0	6.0	1.0	120.0	100.0
34	PH-P159*	Maritime Safety Improvement Project B*	DOTC	JBIC	Jun-96	Jun-02 -		5.0	5.5	0.5	110.0	100.0
35	PH-P147*	Arterial Road Link Development Project I*	DPWH	JBIC	May-95	May-01 -		6.0	6.6	0.6	109.7	100.0
36	PH-P146*	Rehab/Maint of Bridges on Arterial Roads Project III*	DPWH	JBIC	May-95	May-03	Oct-01	8.0	6.6	-1.4	82.5	100.0
37	PH-P138*	NEA-VECO Rural Electrification Project*	NEA/VECO	JBIC	Aug-94	Oct-01 -		7.2	7.3	0.1	102.3	100.0
38	PH-P136*	Ninoy Aquino Int'l. Airport Terminal 2 Dev't Proj.*	MIAA	JBIC	Dec-93	Dec-00 -		7.0	8.0	1.0	114.3	100.0

	Loan Number	Project Title	Implementing Agency	Fund Source	Loan Effectivity	Closing Date	Revised Closing Date	Based on Loan Effectivity Date				Cumulative Availment Rate(%)
								Original Duration (in Years)	Total # of Years Implemented (as of Dec '01)	Delay (in Years)	Time Elapsed (%)	
39	PH-P133*	Regional Telecom Dev't. Proj. in Regions I & II, Phase C*	DOTC	JBIC	Dec-93	Dec-00	-	7.0	8.0	1.0	114.3	100.0
40	PH-P132*	Rosario-Pugo-Baguio Road Rehabilitation Project*	DPWH	JBIC	Dec-93	Dec-00	Dec-01	7.0	8.0	1.0	114.3	100.0
41	PH-P131*	Second Mandaue-Mactan Bridge Construction Project*	DPWH	JBIC	Dec-93	Dec-00	-	7.0	8.0	1.0	114.3	100.0
42	PH-P110*	Angat Water Supply Optimization Project*	MWSS	JBIC	May-90	May-96	May-01	6.0	11.6	5.6	193.1	100.0
43	PH-P106*	Pampanga Delta Dev. Prj., Flood Control Component I*	DPWH	JBIC	May-90	May-98	Dec-01	8.0	11.6	3.6	144.8	100.0
44	PH-4412*	Banking System Reform Loan Project*	DOF	WB	Dec-98	Jun-00	Jun-01	1.5	3.0	1.5	200.0	100.0
45	PH-3607*	Second Irrigation Operations Support Project*	NIA	WB	Oct-93	Jun-99	Dec-00	5.7	8.2	2.5	144.1	100.0
46	PH-3455*	Third Municipal Development Project*	DPWH/DOF	WB	Aug-92	Jun-99	12/31/2000	6.8	9.3	2.5	136.6	100.0
47	FP VIII(b)*	Upgrading of Radiological Capabilities of DOH Hospital II*	DOH	FRANCE	Aug-98	Dec-04		2.3	3.3	1.0	143.5	100.0
48	C-2506*	Urban Health and Nutrition Project*	DOH	WB	Apr-94	Dec-00	Jun-01	6.7	7.7	1.0	115.0	100.0
49	C-2392*	Second Vocational Training Project*	TESDA	WB	Dec-92	Dec-97	Dec-99	5.0	9.0	4.0	180.0	100.0
50	AI-9165861*	Sucat-Balintawak T/L and Substations Project*	NPC	GERMANY	Nov-93	Dec-95	Sep-00	2.1	8.1	6.0	388.0	100.0
51	1474-PHI*	Leyte-Mindanao Interconnection Eng'g. Project*	NPC	ADB	Feb-97	Nov-98	May-01	1.8	4.8	3.0	276.2	100.0
52	1398-PHI*	Northern Luzon Transmission Project*	NPC	ADB	May-96	Jun-99	Oct-00	3.1	5.6	2.5	181.1	100.0
53	1288-PHI*	Power Transmission Project*	NPC	ADB	Sep-94	Dec-96	Apr-01	2.3	7.3	5.0	322.2	100.0
54	1269-PHI*	Municipal Water Supply*	LWUA	ADB	Jun-94	Dec-99	Oct-01	5.5	7.5	2.0	136.4	100.0
55	1207-PHI*	Meralco Distribution Project*	MERALCO	ADB	Apr-93	Jun-97	Oct-00	4.2	8.7	4.5	208.0	100.0
56	1192-PHI*	Forestry Sector Project*	DENR	ADB	May-93	Jun-98	May-00	5.1	8.6	3.5	168.9	100.0
57	1191-PHI(SF)*	Forestry Sector Project*	DENR	ADB	May-93	Jun-98	May-00	5.1	8.6	3.5	168.9	100.0
58	0999-PHI(SF)*	Dev't. for Low Income Upland Communities*	DENR	ADB	Feb-90	Jun-98	Sep-01	8.3	11.8	3.5	142.0	100.0

*Loans closed/fully availed as of December 30, 2001

NEDA-Project Monitoring Staff