

List of Actual Problem Projects in 2012

Project Title		IA	Loan Amount* (US\$ M)	Actual Avail (US\$ M)	Sched Avail (US\$ M)	Avail Backlog (US\$ M)
Alert Level II (Critical Stage)						
1	National Program Support for Tax Admin	BIR	11	4.72	7.18	2.46
2	Second Cordillera Highland Agricultural Resource Management Project	DA	26.6 10	4.65 0	12.41 6.4	14.16
3	Tulay ng Pangulo Para sa Kaunlarang Pang-agrario Project	DAR	498.13	181.19	457.89	276.7
4	Agrarian Reform Communities Project II	DAR	100	6.21	68	61.79
5	Rural Power Project	DBP	40	14.65	37.5	22.85
6	Credit for Better Health Care Project	DBP	52.69	5.56	26.35	20.79
7	Integrated Coastal Resources Management Project	DENR	33.8	12.92	30.42	17.5
8	Greater Maritime Access (GMA) Ports	DOTC	342.7	85.7	342.7	257
9	New Communications, Navigation and Surveillance/Air Traffic Management Systems Development	DOTC	273.41	29.89	266.22	236.33
10	Mindanao Roads Improvement Project	DPWH	20	4.06	20	15.94
11	Gapan-San Fernando-Olongapo Road Project Phase II	DPWH	28.35	5.16	21.78	16.62
12	Bacolod-Silay Airport Access Road Proj	DPWH	13.06	5.37	12.78	7.41
13	Credit Line for Energy Efficiency and Climate Protection in the Philippines	LBP	25.93	0	25.93	25.93
14	Laguna de Bay Institutional Strengthening and Community Development Project	LLDA	10	1.03	2.2	1.17
15	Provincial Towns Water Supply Prog III	LWUA	13.23	1.11	10.97	9.86

Project Title		IA	Loan Amount*	Actual Avail	Sched Avail (US\$ M)	Avail Backlog
16	Participatory Irrigation Development Proj	NIA	70.36	18.48	36	17.52
17	Help for Catubig Agricultural Advancement Project Stage I	NIA	64.6	46.88	63.98	17.1
	Total, Level II (US\$ M)		1633.86	427.58	1,448.71	1,021.13
Alert Level I (Early Warning Stage)						
1	Road Upgrading and Preservation Proj	DPWH	506.5	13.91	59.5	45.59
	Total, Level I (US\$ M)		506.5	13.91	59.5	45.59
	Total, Level I and II (US\$ M)		2,140.36	441.49	1,508.21	1,066.72